


CR 580 (Sam Allen Rd) Widening from SR 39A (Paul Buchman Highway) to Park Road

257862-3-52-01

Project Details	
Work Type	Widening
Phase	Completed
Limits	From west of SR 39A (Paul Buchman Highway) to east of Park Road
Project Start	November 2018
Length	2 miles
City	Plant City
County	Hillsborough
Road	Paul Buchman Hwy Sam Allen Road SR 39A
Construction Cost	\$23.2 million
Estimated Completion	Summer 2022
Contractor	C.W. Roberts Contracting, Inc.



About

All construction activities associated with this project were completed on Thursday, June 30, 2022.

CONSTRUCTION UPDATE

C.W. Roberts Contracting, Inc. was awarded the completion contract to complete the project. The new contractor began work on September 27, 2021, and is expected to finish in the summer of 2022.

Why did work stop? On July 28, 2021, the original project contractor notified the Florida Department of Transportation (FDOT) that it was stopping work on the project.

On August 3, 2021, FDOT declared the contractor in default. The FDOT projects have contract bonds issued by a surety company, which is a contractual requirement. The surety company was required to obtain a completion contractor; this process has been completed.

Contact Information	
Project Information	Melissa Chin 813-975-3573 Melissa.Chin@dot.state.fl.us
Media Contact	Kris Carson 813-975-6060 Kristen.Carson@dot.state.fl.us